## Site checklist for use of H+H Calculated $\Psi$ -values EW222

EW222: Brick + 50mm Cavity + 75mm foil faced insulation (0.030W/mK) + 100mm Celcon High or Super Strength Completed form to be returned to project SAP Assessor



## Site details:

External wall	Yes	No
Are the inner leaves built using 100mm Celcon Higher Strength blocks?	100	
Are the 125mm cavities insulated with 75mm (0.030W/mK) foil faced insulation?		
Are the internal finishes plasterboard on dabs?		
Note: H+H Calculated Ψ-values EW222 are only applicable if 'Yes' is answered to all of the above		
Ground FloorSelect one option100mm125mm	150mm	Other (state)
Floor insulation thickness (0.022W/mK conductivity)   Ensure floor insulation is fitted tightly to blockwork with no gaps		
Floor construction	S	elect one option
Cavity wall insulation continues at least 215mm below top of beam 150mm Beam and Celcon b Minimum 65mm screed with 20mm of edge insulation with conductivity of 0.025W/mK (or equivalent resistance of 0.8m²K/W)		
Cavity wall insulation continues at least 215mm below underside of slab 150mm Cast in-situ suspended conc	rete slab	
Cavity wall insulation continues at least 215mm below underside of slab 100mm Groundbearing concre		
	Other	
Have Celcon Foundation blocks have been used below ground?	Yes	No
Note: H+H Calculated Ψ-values EW222-GF00, 01 and 02 are only applicable if Celcon Foundation blocks have been used,		
<u>Openings</u>	Yes	No
Do window/door frames overlap cavity by 30mm minimum?	100	
Cavity closers used	Kingspan Thermabate	Other
Note: H+H Calculated Ψ-values EW222-SL00, RV00 and LN00 are only applicable for these named closers		
Lintels used (Select one option)		
	Independent inner and outer lintels Insulated open back lintel (max 3mm steel)	
Insulated lintel (max 3mm steel) with continuous perforated base plate		
Note: H+H Calculated Ψ-values EW222- LN00 are not applicable for Other lintel types	Other	
Party walls (leave blank if not applicable)	c	alact and antion
2 x 100mm Celcon Standard 75mm Fully filled cavity		Select one option
	100mm Fully filled cavity	
2 x 100mm Aggregate Concrete 150mm Fully fille	150mm Fully filled cavity	
Roof Select on 100mm	•	
400mm	500mm	Other (state)
Cavity wall insulation continues at least 200mm above top of roof insulation	100mm between	150mm between
Insulation to sloping ceilings (leave blank if not applicable) minimum 50mm (0.022W/mK) beneath rafters +	(0.02277/11/17	10.022/07/11/17
Intermediate floors Select one option 195mm 240mm	300mm	Other (state)
Timber joists (leave blank if not applicable)		
	005	
Concrete planks (leave blank if not applicable)	225mm	Other (state)
		1
Checklist completed by		
(print name) (job title) (company name)	(date)	
	<b>、</b> ,	222 / Checklist (A

H+H UK Limited, Technical Services Department, Celcon House, Ightham, Sevenoaks, Kent TN15 9HZ Tel: 01732 880580 e-mail: tsd@hhcelcon.co.uk